EXTENSION OF TIME PROPOSAL

1	Name of work	Providing utility covering slab at Doddasomanahandra area in ward No.10 (Doddasomanahandra).
2	Amount of Work Portion	21,74,043=00
3	Estimated Cost	25.00 lakhs
4	Name of contractor	Manjegowda V. patil
5	Agreement No.	EE/BTP/BBMP/Agg/120/19-20 Dt.25/10/2019
6	No. and date under which work order issued	EE/BTP/BBMP/WO/120/19-20 Dt: 25/10/2019
7	Time limit originally fixed for completion	24-12-2019
8	Date of application by the contractor for granting extension of time	20-12-2019
9	Date of receipt of application in the sub division office	20-12-2019
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	75 %
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	70 days
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	Due to Site Dispute Hence EOT is Recommended for Sanction without Penalty.
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as Per AEE recommendation.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97